

Broad Street Parkway Construction Update Prepared August 19, 2015

Broad Street Parkway North Contract

Overall Status

- Baldwin Street Bridge is complete.
- Baldwin Street pavement, curbing, and sidewalk are complete.
- Work in Broad Street has advanced.
- New Pan Am crossing signal installation is complete.

Progress Since Last Update

- Broad Street drainage is complete.
- Broad Street base and binder pavement has been placed.
- Sidewalk and curb installation has commenced.
- All road box material is in place.
- 75% of granite curb has been installed.
- Sidewalk construction has started.

Work Anticipated in the Coming Weeks

- Work will continue at the new Broad Street signal at the intersection with the Parkway.
- Final paving of Broad Street is anticipated for late September.
- Pan Am crossing replacement will commence.
- Curb, sidewalk, and island construction will be completed.

Nashua River Bridge & Fairmount Street Bridge Contract

Overall Status

- A temporary work trestle has been constructed in the river.
- All drilled shafts for the River Bridge foundation are complete.
- The north and south abutments for the River Bridge are complete.
- Retaining wall is 95% complete. Wall panels are installed to final elevation.
- Both abutments for the Fairmount Street Bridge have been completed and backfilled.
- Fairmount Street Bridge steel girders have been set and the deck has been poured.
- The deck and roadway at Fairmount Street has been base paved.
- The Fairmount Street Bridge rail has been delivered and installation has commenced.

Progress Since Last Update

- Work on River Bridge Pier 1 and Pier 2 have advanced – Pier caps has been poured.
- Fairmount Street Bridge deck, curb and sidewalk have been poured.
- Drains have been installed on Fairmount Street.
- The Nashua River Bridge span #1 steel girders have been set, the precast concrete panels installed and rebar is being placed.
- The Fairmount Street Bridge rail has been delivered and installation has commenced.

Work Anticipated in the Coming Weeks

- Steel girders will be set at the remaining spans at the River Bridge.
- Deck panels and rebar will be installed at the remaining spans at the River Bridge.
- Work will continue at the retaining wall with the installation of sidewalk on the face of the wall.
- Brick facing installation will commence at the River Bridge.
- Granite curb will be installed at Fairmount Street
- Bridge lights will be installed at Fairmount Street.
- Final paving will be placed at Fairmount Street and on the bridge deck.

Broad Street Parkway South Contract

Overall Status

- Steam tunnels have been removed within limits of the project.
- New drainage outfall at river has been constructed.
- Installation of 42-inch drain pipe is complete to the canal.
- Removal of the old canal outfall and penstock is complete.

Progress Since Last Update

- Work has advanced at new canal outlet structure.
- The retaining wall adjacent to the canal is complete.
- Abatement of asbestos material in the pump house is complete. Demolition of the pump house is 95% complete.
- Construction of a new retaining wall within the Boiler House foundation is about 50% completed.
- Drainage installation at Ledge Street is complete.
- Removal of a water meter vault at Pine Street is complete.

Work Anticipated in the Coming Weeks

At the Nashua Millyard:

- Work will be completed on the new canal outlet structure.
- Reconstruction of Spine Road to the river will continue.
- Continued relocation of privately owned utilities.
- On site disposal of asbestos material in the boiler house foundation will commence.
- Demolition of the pump house will continue.
- Installation of new 12-inch sewer main extension will continue.
- Construction of a new retaining wall within the Boiler House foundation will continue.

At Bronstein Apartments:

- Construction of new parking spaces to gravel grade is complete. These spaces will be paved.
- Fairpoint relocation of a cabinet will continue.

Other:

- Work on the new drainage system along Pine Street will continue.

Work on Other Contracts

- Rehabilitation of the Millyard chimney is proceeding.