

**Broad Street Parkway  
Construction Contract Status Update  
Prepared July 8, 2015**

**Parkway North/Baldwin Street Bridge**

	<b>As Reported June 17, 2015</b>	<b>Update</b>
Contract Amount	\$10,884,025	\$10,884,025

**Progress Report:**

- The Baldwin Street Bridge is open to traffic.
- Installation of the retaining wall is complete.
- Work on Broad Street has commenced.
  - The new drainage system has been installed.
  - Widening and reconstruction of pavement base is nearly complete.

**Next Month Look Ahead:**

- Weather permitting, Broad Street base and binder pavement will be placed by July 17, 2015.
- Curb and sidewalk will proceed after base paving.

**Broad Street Parkway  
Construction Contract Status Update  
Prepared July 8, 2015**

**Combined River Bridge and Fairmount Street Bridge Contract**

	<b>As Reported June 17, 2015</b>	<b>Update</b>
Contract Amount	\$14,440,506.38	\$14,440,506.38

**Progress Report:**

River Bridge

- Drilling has been completed at remaining three shafts. Final Inspection is underway.
- Concrete has been placed in 13 out of 16 foundation shafts.
- Work on the north and south abutments is complete to roadway elevation.
- Pier Cap for Pier 1 has been poured.
- Approach slabs are poured.

Fairmount Street Bridge

- Bridge deck, curb and bridge sidewalk have been poured.
- Preparation for paving approaches to bridge is proceeding.

Other

- Work on concrete slabs capping the retaining wall is advancing.

**Next Month Look Ahead:**

River Bridge

- Completion of remaining three River Bridge shafts is anticipated.
- Work will advance on Pier 1.
- Work will commence on Pier 2.
- Steel girders will be placed on first span.

Fairmount Street Bridge

- Approaches to bridge will be paved.

**Broad Street Parkway  
Construction Contract Status Update  
Prepared July 8, 2015**

**Parkway South**

	<b>As Reported June 17, 2015</b>	<b>Update</b>
Contract Amount	\$7,182,024	\$7,182,024

**Progress Report:**

- 42-inch drain line has been installed from new outlet at Nashua River to the canal.
- New Millyard fire pump is in service.
- Retaining wall at canal is complete. Stone facing will commence.
- Construction of canal outlet structure has advanced.
- Demolition of pumphouse is nearly complete.
- Retaining wall in Boiler House foundation has advanced.
- Installation of new 12-inch sewer extension has commenced.
- Drainage on Ledge Street is complete.

**Next Month Look Ahead:**

- Canal outlet structure will be complete.
- Work on retaining wall in Boiler House foundation will proceed.
- As retaining wall construction advances, placement of fill in Boiler House foundation will proceed as well.
- Placement of stone facing at canal wall will commence.
- On site, and possibly offsite, disposal of asbestos will proceed.
- Utility relocation will continue.
- Spine Road reconstruction will be completed.
- Widening along Pine Street will commence.
- Removal of Old Canal outlet structure will commence.
- Placement of fill behind canal wall will commence.

**Broad Street Parkway  
Construction Contract Status Update  
Prepared July 8, 2015**

Other Contracts	As Reported June 17, 2015	Update
Chimney	<ul style="list-style-type: none"><li>• Work inside chimney is complete.</li></ul>	<ul style="list-style-type: none"><li>• Work on outside is continuing. Completion anticipated within a month.</li></ul>

**Broad Street Parkway  
Construction Contract Status Update  
Prepared July 8, 2015**

**STATUS OF THE RIGHT OF WAY ACQUISITION**

The City is continuing to work with NHDOT to understand the implications of recent communications regarding disposition of surplus property.

**PUBLIC MEETINGS**

Between June 2007 and August 2010, there were eight public meetings that focused on progress of the Parkway Supplementary Analysis; the Cost Reduction Study and the ongoing Environmental Re-Evaluation.

These meetings are summarized in an August 12, 2010 memorandum prepared by Nashua Regional Planning Commission (NRPC).

In addition, Mayor Lozeau and Project Manager John Vancor attended the Aldermanic Infrastructure Committee meeting on March 10, 2010 to discuss the acquisition of 40 Pine Street for the project.

Leon Kenison, P.E., Director of Public Works and Stephen Dookran, P.E., City Engineer attended the Aldermanic Infrastructure meeting on May 12, 2010 and discussed several aspects of the project.

The Parkway project has also been discussed at several meetings of the Board of Public Works. The Aldermanic Infrastructure Committee held a meeting which included a walk of the route of the portion of the project south of the Nashua River on September 25, 2010.

A joint meeting of the Planning and Economic Development Committee and the Business & Industrial Development Authority (BIDA) was held on December 7, 2010. The meeting focused on redevelopment of the former Mohawk Tannery site.

Project Manager John Vancor attended Aldermanic Infrastructure Committee meetings on October 13, 2010; December 8, 2010; January 26, 2011; October 26, 2011; January 5, 2012, February 22, 2012, April 25, 2012, June 27, 2012, October 24, 2012, May 22, 2013, June 26, July 24, September 25, 2013, February 26, 2014, April 9, 2014, May 14, 2014, July 9, 2014, October 22, 2014, November 13, 2014, December 10, 2014, February 11, 2015, March 25, 2015, May 4, 2015, June 10, 2015 and July 8, 2015 to provide updates on several aspects of the project.

Project Administrator Leon Kenison, P.E. attended the Aldermanic Infrastructure Committee Meeting on April 13, 2011 to provide an update on several aspects of the project.

**Broad Street Parkway  
Construction Contract Status Update  
Prepared July 8, 2015**

Meetings of City Staff and consultants continue with numerous stakeholders to discuss plans and progress of the Project. There are monthly progress briefings of the Board of Public Works Commissioners and members of the Aldermanic Infrastructure Committee.

Mayor Lozeau, Director of Public Works Lisa Fauteux, Community Development Director Kathy Hersh, Economic Development Director Tom Galligani and Project Manager John Vancor presented information regarding surplus property to the Board of Alderman on October 23, 2012.

A Public Information Meeting was held on December 3, 2012. Mayor Lozeau, Director of Public Works Lisa Fauteux, City Engineer Stephen Dookran and Project Manager John Vancor were present to provide information on project status.

A joint meeting of the Board of Aldermen and the Board of Public Works was held on January 3, 2013. Mayor Lozeau, Director of Public Works Lisa Fauteux, City Engineer Stephen Dookran and Project Manager John Vancor were present to provide information on possible enhancements to the three bridges.

A neighborhood meeting was held at the Amherst Street School on October 21, 2013 to discuss the Parkway North Construction Project.

A neighborhood meeting was held at the Amherst Street School on February 20, 2014 to discuss the Parkway North Construction Project as well as the Combined River Bridge and Fairmount Street Bridge Contract.

A neighborhood meeting was held at the Amherst Street School on August 7, 2014 to provide an update on ongoing construction contracts.

On November 13, 2014, a presentation was made to a joint meeting of the Board of Aldermen and the Board of Public Works. This presentation showed alternatives under consideration for enhancing the bridge rail at the Nashua River Bridge.

A neighborhood meeting was held at the Amherst Street School on December 16, 2014 to provide an update on ongoing construction contracts.