## NASHUA DEPARTMENT OF PUBLIC WORKS PRE-Construction Task List REV DATE: 5/25/2021

Responsible Party	Item	Item Description	5/16/20	021 5/23/2	2021 5/30/2	2021 6/6/20	21 6/13/20	21 6/20/2021 6/27/2021	7/4/2021	7/11/2021 7/	18/2021 7	/25/2021	8/1/2021 8	8/8/2021	8/15/2021 8/22/2021	3/29/2021	9/5/2021 9/12/2021	9/18/2021 9	9/26/2021 10/3/2021	10/10/2021 10/17/2021	10/24/2021 10/31/2021	11/7/2021	1 11/14/2021	11/21/2021 11/28/20	21 12/5/2021	12/12/2021	12/19/2021	12/26/202
		Permitting:																										
City of Nashua	1	Site Survey / Topography																										
HKT Architects	2	Wetland Delineation / Mapping																										
City of Nashua	3	Lot Line Relocation / Consolidation																										
HKT Architects	4	NH DOT Off-site Traffic Improvements ????																										
HKT Architects	5	Conservation Commission Submission																										
HKT Architects	6	Technical Review Meeting																										
HKT Architects	7	Planning Board Submission																										
HKT Architects	8	Planning Board Meeting																										
HKT Architects	9	NHDES - AOT																										
HKT Architects	10	NHDES –Sewer Discharge																										
Harvey	11	Notice of Intent																										
		Other:																										
City of Nashua	12																											
City of Nashua	13																											
City of Nashua	14																											
City of Nashua	15																											
City of Nashua	16																											
City of Nashua		Hydrant Flow Test																										
City of Nashua		Selection of Data, Security, Fiber, Communication Head End																										
HKT Engineers		Notification to Utility Companies / Establish Work Orders																										
City of Nashua		Commissioning Agent - Solicit Proposals																										
City of Nashua	21																											
City of Nashua	22	Relocation of Fire Department Training Tower																										
City of Nashua		Develop Project Website on City System																										
City of Nashua	24	Furniture Fixtures and Equipment - Solicit Proposals																										
		Design:																										
HKT Architects	25																											
HKT Architects	26	Finalize Exterior Elevation Material Selection																					1					
HKT Architects	27																											
HKT Architects	28	Construction Documents																										
HKT Architects		Finish Color Selections																										
HKT Architects	30	Life Cycle Cost Analysis																										
	1	Construction Manager:																										
Harvey	31	Prepare Site Logistics Plan																					1					
Harvey	32	Prepare Construction Schedule																										
Harvey	33	Prepare Design Development Estimate																										
Harvey	34	Bidding Project																										
Harvey	35	Development of a GMP Estimate																										
Harvey	36	Develop & Issue GMP Contract Exhibit		1	1		1		1	1										1	1	1	1	1 1	ı			

## Milestone Dates Survey / Topo

Willestone Dates	
Survey / Topo	6/18/2021
Formal Sign -off of Floor Plans / Elevations / Materplan	6/4/2021
DD Documents	8/20/2021
Submission to NH DES	8/29/2021
Construction Documents	11/12/2021
Bidding	12/3/2021
Execution of Exhibit A	12/16/2021