

Main Street Sidewalk Update: Sept. 5, 2014

Good Afternoon,

During the week of Sept. 1, work progressed on the Main Street sidewalk project on Block 4, from East Pearl Street to Santander Bank, and Block 5, from Santander Bank to Persian Rug Galleries on the West side.

One concrete pad and two tip-downs were formed and poured on Block 4. Electrical work began to prepare for the installation of street light poles. Work began to install tree well grate frames. Brick work continued. On Block 5, a manhole and catch basin were replaced and new curbing installed.

Next week, brickwork will continue on Block 4, and the placement of tree well grates will be completed. On Block 5, old brick will be removed, and work will begin to install tree wells and electrical and irrigation conduit.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager, on site, or me at 589-3140. Have a great weekend. Lisa.