

## **BALDWIN STREET BRIDGE IS OPEN**

### **NOV. 1, 2014**

The Baldwin St. Bridge is now open to vehicle and pedestrian traffic. Please note that the Police Detail at Fairmount Street and Amherst Street will no longer be in place.

The school transportation will continue as it has been until further notice from the school.

Please be aware that construction on the Fairmount St. Bridge is scheduled to begin soon and will necessitate its closing. A notification will be sent in advance letting everyone know the date.

If you have any questions, please contact the Division of Public Works at 589-3140. We appreciate your patience as we continue our work on the Broad Street Parkway.

## **Broad Street Parkway**

### **Construction Update**

#### **Prepared Oct. 24, 2014**

### **Broad Street Parkway North Contract**

#### **Overall Status**

- Baldwin Street pavement, curbing, and sidewalk are complete.
- Work on Baldwin Street Bridge is complete except for the installation of bridge rail and lights.
- Earthwork for the Parkway is nearly complete.
- Relocation of private utilities in advance of construction is continuing.
- Paving of 3,000 linear feet of the Parkway has been completed.
- 3,600 feet of granite curb has been installed along the Parkway.

#### **Progress Since Last Update**

- Additional guardrail has been installed on the Parkway, bringing the total to 1,575 linear feet.
- Baldwin Street pavement has been completed.
- Granite curb and sidewalk on Baldwin Street has been completed.
- An additional 950 feet of the Parkway has been paved.

#### **Work Anticipated in the Coming Weeks**

- Bridge rail will be installed on Baldwin Street Bridge.

- Lights will be installed on the Baldwin Street Bridge.
- Installation of lights along the Parkway will commence.

## **Nashua River Bridge & Fairmount Street Bridge Contract**

### **Overall Status**

- The site has been cleared.
- The temporary trestle in the river to provide access for bridge construction has been completed.
- Bridge foundation construction is underway.
- Retaining wall construction is underway.

### **Progress Since Last Update**

- Drilling for River Bridge foundation has proceeded.
- Wall construction has proceeded.
- Reinforcing steel and concrete has been placed in two additional drilled shafts for a total of four complete.

### **Work Anticipated in Coming Weeks**

- Drilling for River Bridge shaft foundation will continue.
- Work on retaining wall will continue.
- Utility relocation at the Fairmount Street Bridge will proceed.

### **Work on Other Contracts**

- Partial demolition of Storehouse No. 2 is complete, and retrofit of the building is underway.
- Rehabilitation of the Millyard Chimney is proceeding.
- Installation of a new 12-inch water main in the Millyard is nearly complete.