## Broad Street Parkway Construction Update November 2, 2015

### **Broad Street Parkway North Contract**

#### **Overall Status**

- Baldwin Street Bridge is complete.
- Work on Broad Street is complete.
- Pavement, curbing, sidewalks, guard rails and pavement markings are complete.

#### **Remaining Work**

• Final startup of signal system and light system will be completed when Parkway opens.

### Nashua River Bridge & Fairmount Street Bridge Contract

#### **Overall Status**

- The north and south abutments for the River Bridge are complete.
- Retaining wall is complete.
- The Fairmount Street Bridge is complete and open to traffic.
- The River Bridge deck pour is complete.
- Detention pond, granite curbing and base/binder pavement is complete for Parkway north of river.
- Work on River Bridge sidewalks is advancing.
- Work on River Bridge pilasters is advancing.

#### **Work Anticipated in the Coming Weeks**

- River Bridge sidewalks will be completed.
- River Bridge pilasters will be completed.
- Brick facing will continue.
- River Bridge deck will be paved.
- Parkway sidewalk north of river will be completed.
- Roadside work on Parkway north of river will continue.

## **Broad Street Parkway South Contract**

#### **Overall Status**

- Base/binder paving placed at Central, Ledge and Pine Street as well as part of the Parkway in the Millyard.
- Spine Road reconstructed and base paved.
- New canal outlet structure is complete.
- Relocation of private utilities is nearly complete.
- Onsite disposal of asbestos is nearly complete.
- Installation of 12-inch sewer main extension is nearly complete.
- Construction of new retaining wall within Boiler House foundation is nearly complete.
- New drainage system along Pine Street is complete.

#### Work Anticipated in the Coming Weeks

- Asbestos disposal will be completed.
- Placement of fill within Boiler House foundation will be completed.

- Parkway road box materials and base/binder pavement will be placed in Boiler House area.
- Sidewalk construction will advance.
- Signal equipment installation will continue.

# **Work on Other Contracts**

• Chimney will be completed in Spring 2016.