

Broad Street Parkway Construction Update Prepared Oct. 10, 2014

Broad Street Parkway North Contract

Overall Status

- Base pavement has been placed on Baldwin Street from Prescott Street to Fairmount Street.
- All concrete work on Baldwin Street Bridge is complete including abutments, walls, bridge deck, and approach ramps.
- Earthwork for the Parkway is progressing with significant areas completed.
- Relocation of private utilities in advance of construction is continuing.
- Paving of 2,040 linear feet of the Parkway has been completed.
- 3,600 feet of granite curb has been installed along the Parkway.

Progress Since Last Update

- 925 feet of guardrail has been installed on the Parkway.
- Base pavement has been placed on Baldwin Street.
- Placement of loam has advanced.
- Granite curb has been placed on Baldwin Street.

Work Anticipated in the Coming Weeks

- Sidewalks will be paved on Baldwin Street.
- Bridge rail will be installed on Baldwin Street Bridge..

Nashua River Bridge & Fairmount Street Bridge Contract

Overall Status

- The site has been cleared.
- The temporary trestle in the river to provide access for bridge construction has been completed.
- Bridge foundation construction is underway.
- Retaining wall construction is underway.

Progress Since Last Update

- Drilling for River Bridge foundation has proceeded.

- Wall construction has proceeded.
- Reinforcing steel and concrete has been placed in two drilled shafts.

Work Anticipated in Coming Weeks

- Drilling for River Bridge shaft foundation will continue.
- Work on retaining wall will continue.
- Utility relocation at the Fairmount Street Bridge will proceed.