

Broad Street Parkway Construction Update Prepared January 22, 2015

Broad Street Parkway North Contract

Overall Status

- Baldwin Street pavement, curbing and sidewalk are complete.
- Work on Baldwin Street Bridge is complete.
- Earthwork for the Parkway is nearly complete.
- Relocation of the overhead utilities in advance of construction is complete.
- Paving of 3,000 linear feet of the Parkway has been completed.
- 3,600 feet of granite curb has been installed along the Parkway.

Progress Since Last Update

- Nine additional light poles have been installed on the Parkway between Broad Street and Baldwin Street.
- Falsework has been removed from the sides of the Baldwin Street Bridge.
- Falsework has been removed from the face of MSE Wall #1 at the Nashua River.
- Contractor has shut down operations for the winter. Work is anticipated to start in the Broad Street area in the spring of 2015.

Work Anticipated in the Coming Weeks

- No work is anticipated on this contract until the spring of 2015.

Nashua River Bridge & Fairmount Street Bridge Contract

Overall Status

- The site has been cleared.
- The temporary trestle in the river to provide access for bridge construction has been completed.
- Bridge foundation construction is underway at the Nashua River Bridge.
- Retaining wall construction is 95% complete. The wall panels are installed to the final elevation.
- The existing Fairmount Street detour is in place.

Progress Since Last Update

- Drilling for the River Bridge foundation has proceeded. The focus has shifted to the 6 shafts in the Nashua River.
- The two concrete wing walls and one return wall have been poured at the south abutment of the Nashua River Bridge.

- Removal of the Fairmount Street Bridge is complete. The footings for the new bridge abutments have been formed and poured.
- One additional drilled shaft is complete at the north foundation for the Nashua River Bridge.

Work Anticipated in the Coming Weeks

- Drilling for the River Bridge shaft foundation will continue in the Nashua River.
- The foundation construction at the south abutment of the Nashua River Bridge will be completed to the level of the sidewalk elevation.
- Work on the retaining wall will stop for the winter. This work will start up in the spring of 2015.
- Utility relocation at the Fairmount Street Bridge will be completed for this phase of construction.
- Work on Fairmount Street Bridge abutments will continue.

Broad Street Parkway South Contract

Overall Status

- The south contract approval process is complete. The contract has been signed and notice to proceed has been issued.
- Review of Contractor submittals has been started.
 - Clearing of the trees and brush in the south limit of work has been completed.
 - The plan for the work to remove the asbestos insulation on the steam lines and the tunnels has been approved and the work has been started.

Work Anticipated in the Coming Weeks

- The materials for the drain line for the new canal outfall will be manufactured and transported to the site as preparation to start the drain line installation commences.
- The removal of asbestos in the steam tunnels will continue.

Work on Other Contracts

- Partial demolition of Storehouse No. 2 is complete, and retrofit of the building is complete. Minor cosmetic punchlist work such as exterior stain and paint will be completed in the spring.
- Removal of the Wastehouse is complete in the Millyard.
- Rehabilitation of the Millyard Chimney is proceeding.
- Installation of the new Millyard fire pump is ongoing. The pump chamber has been installed and is connected to the new 12 inch water lines. Pump testing will begin.