

Broad Street Parkway Construction Update Prepared December 16, 2014

Broad Street Parkway North Contract

Overall Status

- Baldwin Street pavement, curbing and sidewalk are complete.
- Work on Baldwin Street Bridge is complete.
- Earthwork for the Parkway is nearly complete.
- Relocation of the overhead utilities in advance of construction is complete.
- Paving of 3,000 linear feet of the Parkway has been completed.
- 3,600 feet of granite curb has been installed along the Parkway.

Progress Since Last Update

- Contractor has shut down operations for the winter. Work is anticipated to start in the Broad Street area in the spring of 2015.
- Additional guardrail has been installed on the Parkway, bringing the total to 1,575 linear feet.

Work Anticipated in the Coming Weeks

- No work is anticipated on this contract until the spring of 2015.

Nashua River Bridge & Fairmount Street Bridge Contract

Overall Status

- The site has been cleared.
- The temporary trestle in the river to provide access for bridge construction has been completed.
- Bridge foundation construction is underway.
- Retaining wall construction is 95% complete. The wall panels are installed to the final elevation.
- The existing Fairmount Street detour is in place.

Progress Since Last Update

- Drilling for the River Bridge foundation has proceeded. The focus has shifted to the 6 shafts in the Nashua River.
- The footings and the column posts for the south foundation of the Nashua River Bridge have been poured with concrete.
- The existing Fairmount Street Bridge has been removed and excavation for the foundation of the new bridge has started.
- Reinforcing steel and concrete has been placed in five additional drilled shafts for a total of nine complete.
- Sheeting for bridge abutment construction is nearly complete.

Work Anticipated in the Coming Weeks

- Drilling for the River Bridge shaft foundation will continue in the Nashua River.
- The foundation construction at the south foundation of the Nashua River Bridge will continue.
- Work on the retaining wall will stop for the winter. The final work will start in the spring of 2015.
- Utility relocation at the Fairmount Street Bridge will proceed. The permanent relocation of the Fairpoint line is the final step to be completed in this process.
- Completion of sheeting installation.

Broad Street Parkway South Contract**Overall Status**

- The south contract approval process is complete. The contract has been signed and notice to proceed has been issued.
- The project work of review and submittals has been started.

Work Anticipated in the Coming Weeks

- The plan to remove asbestos material in existing steam tunnels will be completed and approved.
- The removal of asbestos in the steam tunnels will begin.

Work on Other Contracts

- Partial demolition of Storehouse No. 2 is complete, and retrofit of the building is complete. Minor cosmetic punchlist work such as exterior stain and paint will be completed in the spring.
- Removal of the Wastehouse is complete in the Millyard.
- Rehabilitation of the Millyard Chimney is proceeding.
- Installation of a new 12-inch water main in the Millyard is nearly complete.
- Installation of the new Millyard fire pump is scheduled to begin in late December of 2014.