

Main Street Sidewalk Update: Aug. 7, 2015

Good Afternoon,

During the week of Aug. 3, work continued on the Main Street sidewalk project on Block 3, from East Pearl Street to Temple Street; Block 4, from Eldridge Street to East Pearl Street; and Block 5, from Eldridge Street to East Hollis Street.

Construction began on Block 3. Removal of trees began, and streetlights were removed. Asphalt was saw-cut in preparation for the installation of new curbing. Removal of old sidewalk began. Brickwork and plantings continued. Pennichuck Water Works replaced a fire hydrant at the corner of East Pearl Street and Main Street. Finish pavement was started on Block 4. Two catch basins were replaced on Block 3.

Next week, removal of trees will continue on Block 3. Concrete pads will be formed and poured in front of Nashua Bank. Installation of electrical and irrigation conduit will begin on Block 3. A catch basin will be replaced. Removal of old sidewalk will continue. Brickwork and plantings will continue.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager, on site, or at 589-3140.