

Main Street Sidewalk Update: Aug. 14, 2015

Good Afternoon,

During the week of Aug. 10, work continued on the Main Street sidewalk project on Block 3, from East Pearl Street to Temple Street; Block 4, from Eldridge Street to East Pearl Street; and Block 5, from Eldridge Street to East Hollis Street.

The removal of trees continued on Block 3. Four concrete pads were formed and poured in front of Nashua Bank. Installation of electrical and irrigation conduit began on Block 3. A catch basin was replaced. Removal of old sidewalk and tree stumps continued. Brickwork and plantings continued.

Next week, a catch basin will be replaced on Block 3. The final two concrete pads will be formed and poured on Block 4. Tentative plans are to remove old curbing and old sidewalk on Block 3 on Tuesday night (check the City's Website under "Latest Road Construction" next week for an update). New curbing is tentatively scheduled to be installed on Wednesday. Installation of electrical and irrigation conduit will continue. Brickwork and plantings will continue.

We appreciate your patience as we work to install new streetlights. That work is scheduled to begin by the end of the month. The Main Street Bridge lights on the east side are temporarily not working. We're working to restore the lighting.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager, on site, or at 589-3140.