

Main Street Sidewalk Update: May 1, 2015

Good Afternoon,

During the week of April 27, work continued on the Main Street sidewalk project on Block 5, from East Hollis Street to Eldridge Street on the East side.

Installation of the electrical and irrigation conduit continued. Two tree wells and two light pole foundations were installed. Three concrete pads were formed and poured in front of the Citizens Bank entrance. A tip down was poured at the corner of East Hollis and Main streets.

Next week, a granite planter will be installed on Block 5. Eight concrete pads will be formed and poured on the block.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager, on site, or at 589-3140. Have a great weekend. Lisa