

## **Main Street Sidewalk Update: May 15, 2015**

Good Afternoon,

During the week of May 11th, work continued on the Main Street sidewalk project on Block 5, from East Hollis Street to Eldridge Street on the East side.

Eight concrete pads were formed and poured on Block 5 near Citizens Bank. Installation of electrical and irrigation conduit continued to Eldridge Street and a light pole base was installed. Brick work started on Block 5.

Next week, work on forming and pouring concrete pads on Block 5 will continue. Installation of electrical and irrigation conduit will continue. Brick work will continue.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager, on site, or at 589-3140. Have a great weekend. Lisa