

## **Main Street Sidewalk Update: April 17, 2015**

Good Afternoon,

During the week of April 13, work resumed on the Main Street sidewalk project on Block 5, from East Hollis Street to Eldridge Street on the East side.

On Monday, trees and stumps were removed in preparation for new plantings. Equipment and supplies were mobilized for the beginning of new construction. Bollards were removed, a new catch basin was installed near the entrance to Citizens Bank, and asphalt was saw-cut to prepare for the removal of old curbing. Street light poles were removed.

Throughout the Main Street project area, spring maintenance began on planting beds. Brickwork also resumed.

Next week, removal of curbing and sidewalk on the East side of Block 5 will begin on Sunday night in preparation for the installation of new curbing on Monday. Apron along the curbing will be repaved. Installation will begin of electrical and irrigation conduit. A tree well will also be installed.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager, on site, or at 589-3140. Have a great weekend. Lisa