

## **Main Street Sidewalk Update: April 24, 2015**

Good Afternoon,

During the week of April 20, work continued on the Main Street sidewalk project on Block 5, from East Hollis Street to Eldridge Street on the East side.

The removal of curbing and sidewalk on the East side of Block 5 began on Sunday night in preparation for the installation of new curbing on Monday. Installation of electrical and irrigation conduit began. Four tree wells and two streetlight foundations were installed.

Next week, installation of the electrical and irrigation conduit will continue. Two tree wells and two light pole foundations will be installed. Apron in front of Citizens Bank will be repaved. Concrete pads will be formed and poured.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager, on site, or at 589-3140. Have a great weekend. Lisa