

## **Main Street Sidewalk Update: Aug. 15, 2014**

Good Afternoon,

During the week of Aug. 11, work progressed on the Main Street sidewalk project on Block 3 between High and West Pearl Streets and Block 4 from East Pearl Street to Santander Bank on the West side.

Six concrete pads were formed and poured, and the installation of electrical and irrigation conduit continued on Block 4 to Santander Bank. Two tree wells and a light pole foundation were installed. Brick work and plantings continued.

Next week, Liberty Utilities will replace a gas line on Block 4 in front of Santander Bank. The traffic box on the corner of West Pearl and Main Street will be relocated on West Pearl Street. Concrete pads will be formed and poured. A granite planter will be installed in front of Santander Bank. A light pole foundation will be installed. Irrigation and electrical conduit will be finished on Block 4. Brickwork will continue.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager, on site, or at 589-3140. Have a great weekend.