

## **Main Street Sidewalk Update: Aug. 22, 2014**

Good Afternoon,

During the week of Aug. 18, work progressed on the Main Street sidewalk project on Block 3 between High and West Pearl Streets and Block 4 from East Pearl Street to Santander Bank on the West side.

Liberty Utilities replaced a gas line on Block 4 in front of Santander Bank. The traffic box on the corner of West Pearl Street and Main Street was relocated to the side of Alec's Shoes on West Pearl Street. Four concrete pads, one tip-down, and a portion of sidewalk on West Pearl Street near the traffic box were formed and poured. Two tree wells and a light pole foundation were installed. Irrigation and electrical conduit was extended to Santander Bank. Brickwork continued.

Next week, electrical and irrigation conduit will be extended to the entrance of Santander Bank. A tree well and granite planter will be installed in front of the bank. Work to form and pour concrete pads and tip-downs will continue. Brickwork will continue. By the end of the week, we will begin running electrical wire for the new streetlights.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager, on site, or me at 589-3140. Have a great weekend. Lisa.