

Main Street Sidewalk Update: Aug. 29, 2014

Good Afternoon,

During the week of Aug. 25, work progressed on the Main Street sidewalk project on Block 3 between High and West Pearl Streets, Block 4 from East Pearl Street to Santander Bank, and Block 5 from Santander Bank to Persian Rug Galleries on the West side.

Four concrete pads were formed and poured on Block 4. A street light foundation was installed, as well as a tree well and granite planter. Electrical and irrigation conduit was extended. Brick work continued.

Next week, one concrete pad and two tip-downs will be formed and poured on Block 4. On Block 5, four trees and old granite curbing will be removed. New curbing, a street light foundation, and electrical and irrigation conduit will be installed. Brick work will continue.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager, on site, or me at 589-3140. Have a great holiday weekend. Lisa.