

Main Street Sidewalk Update: July 3, 2014

Good Afternoon,

During the week of June 30, work progressed on the Main Street sidewalk project on Block 3 between High and West Pearl Streets and Block 4 from East Pearl Street to Santander Bank on the West side.

The work of relocating four catch basins in Block 4 has begun. A center island was installed at the mid-block crosswalk on Block 2 in front of 100 Main Street. Brickwork continued. A tree was planted in front of TD Bank and other plantings continued.

Next week, work on relocating the Block 4 catch basins will continue. Streetlights will be removed and new curbing will be installed. Conduit work will resume at the corner of West Pearl Street and Main Street in preparation for the installation of the traffic signal box. Electrical and irrigation conduit also will be extended along Block 4. Work will continue on the mid-block crosswalk on Block 2 in front of 100 Main Street. Brickwork and plantings will continue.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager, on site or at 589-3140. Have a great Fourth of July weekend.