

## **Main Street Sidewalk Update: July 11, 2014**

Good Afternoon,

During the week of July 7, work progressed on the Main Street sidewalk project on Block 3 between High and West Pearl Streets and Block 4 from East Pearl Street to Santander Bank on the West side.

Work to relocate four catch basins on Block 4 was completed. Old curbing was removed and new curbing installed. Two streetlights were removed. The edge of Main Street at Block 4 was prepared for paving. Brickwork and plantings continued.

Next week, work will begin to remove old sidewalk on Block 4 to prepare for the installation of electrical and irrigation conduit. A planter in front of Alec's Shoes will be installed. Installation of tree wells and light poles will begin. The foundation will be poured for the Clock on Block 3. Parking spaces on Block 4 will be paved. Brickwork and plantings will continue on Block 3. Night work will resume on the mid-block crosswalk on Block 2 in front of 100 Main Street.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager, on site or at 589-3140. Have a great weekend.