

Main Street Sidewalk Update: July 18, 2014

Good Afternoon,

During the week of July 14, work progressed on the Main Street sidewalk project on Block 3 between High and West Pearl Streets and Block 4 from East Pearl Street to Santander Bank on the West side.

Electrical and irrigation conduit was installed in front of Alec's Shoes and on West Pearl Street. Foundations were poured for the electrical control box on West Pearl Street and for the Clock on Block 3 near Bank of America. Parking areas were paved on Block 4. Brick was removed in front of Alec's Shoes to prepare for the installation of the planter and tree wells; the installation began on Friday.

Next week, work will continue on Block 4. The installation of the planter and tree wells will continue, and electrical and irrigation conduit will be extended. A streetlight foundation will be installed. Removal of brick will continue. Forming and pouring of concrete pads will begin by the end of the week. Installation of brick and plantings will continue.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager, on site, or myself at 589-3140. Have a great weekend. Lisa