

## **Main Street Sidewalk Update: July 25, 2014**

Good Afternoon,

During the week of July 21, work progressed on the Main Street sidewalk project on Block 3 between High and West Pearl Streets and Block 4 from East Pearl Street to Santander Bank on the West side.

Installation of the planter and tree well was completed on Block 4. Another tree well and light pole foundation was completed and conduit extended. Four concrete pads were formed and poured. Brickwork continued on Block 3. Night work continued on the mid-block crosswalk on Block 2 at 100 Main Street.

Next week, work will continue on the irrigation and electrical conduit. A third tree well and second light pole foundation on Block 4 will be installed. Sidewalk will be removed, and additional concrete pads will be formed and poured. Brickwork will continue on Block 3. Crews will also begin brickwork on Block 4. On Tuesday night work will continue on the mid-block crosswalk on Block 2 in front of 100 Main Street and brickwork in front of Alec's Shoes will continue.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager, on site, or myself at 589-3140. Have a great weekend. Lisa