

## **Main Street Sidewalk Update: June 13, 2014**

Good Afternoon,

Work progressed on the Main Street Sidewalk Project the week beginning June 9, 2014. Workers continued on the west side of Main Street between High Street and West Pearl Street.

Sidewalk was removed in front of TD Bank. With rain interrupting work, two concrete pads were formed and poured. The rest will be poured next week. Progress was made on the installation of the rain garden. The tree well was installed, and wiring was extended to the streetlight foundations in preparation for the poles to be installed. Work progressed on forming two tip-downs near the intersection of West Pearl and Main Streets. Brick work and plantings continued on this block.

This coming week, beginning June 16, the rest of the concrete pads and tip-downs will be formed and poured at the corner of Main and West Pearl Streets. Finish work will continue around the rain garden. Workers will trench across West Pearl Street to extend the conduit to Block 4. Street light installation will begin toward the end of the week. Plantings and brick work will continue.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager on site, or myself at 589-3140. Have a good weekend.

Lisa Fauteux, Director  
Division of Public Works