

Main Street Sidewalk Update: June 20, 2014

Good Afternoon,

Work progressed on the Main Street Sidewalk Project the week beginning June 16, 2014. Workers continued on the west side of Main Street between High Street and West Pearl Street.

Forming and pouring of concrete pads was completed. A trench was dug across West Pearl Street and electrical and irrigation conduit installed. Three streetlights were erected. Granite bollards in front of Scentsas Jewelry were installed. Installation of bollards in front of TD Bank began. Brick work continued

This coming week, beginning June 23, two streetlights will be installed. Work in front of TD Bank will continue with the installation of granite bollards and the rain garden. Trees will be removed from Block 4, which extends from West Pearl Street to Santander Bank. Crews will remove stumps, bollards, and streetlights from that block. Brick work and plantings will continue. Conduit will be extended in preparation for the installation of a traffic signal box and an electrical box.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager on site, or myself at 589-3140. Have a good weekend.

Lisa Fauteux, Director
Division of Public Works