

Main Street Sidewalk Update: June 27, 2014

Good Afternoon,

During the week of June 23, work progressed on the Main Street sidewalk project on Block 3 between High and West Pearl Streets and Block 4 from East Pearl Street to Santander Bank on the West side.

Streetlights and bollards were installed on Block 3. Plantings and brick work continued. In anticipation of sidewalk work on Block 4, trees, stumps and bollards were removed. Pavement was cut along parking in preparation for new curbing.

Next week, four catch basins in Block 4 will be relocated. Conduit work will resume at the corner of West Pearl Street and Main Street in preparation for the installation of the traffic signal box. Work will begin at the mid-block crosswalk on Block 2 in front of 100 Main Street. Brick work and plantings will continue. The removal and setting of the curb on Block 4 is scheduled for the week of July 7.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager on site or myself at 589-3140. Have a good weekend. Lisa