

Main Street Sidewalk Update: May 2, 2014

Good Afternoon,

Despite a rainy week, we have been progressing on the Main Street Sidewalk Project the week beginning April 28, 2014.

Work continued on the West Side of Main Street between Factory Street to the North and High Street to the South. Extra personnel were assigned to the project at the beginning of May to expedite the construction now that we're in the heart of construction season.

On Monday through Friday, crews formed and poured four concrete pads. Also, a foundation for the clock in the mid-portion of the block was created. Working Saturday, May 3, crews formed and poured two additional pads, including one in front of 151 Main Street. Crews also poured a pad and restored sidewalk removed by Liberty Utilities when the company replaced a gas line. That restoration work was completed on the east side of Main Street at 96 Main St.

We anticipate continuing work along west side of Main Street beginning Monday, May 5, 2014. With extra personnel working, eight concrete pads will be formed and poured. A planter and two streetlight foundations will be installed, and a conduit for electrical wires and irrigation pipes will be extended south to High Street.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager on site or myself at 589-3140. Have a good weekend.

Lisa Fauteux
Division of Public Works Director