

Main Street Sidewalk Update: May 9, 2014

Good Afternoon,

Work has been progressing on the Main Street Sidewalk Project the week beginning May 5, 2014. Work continued on the West Side of Main Street between Factory Street to the North and High Street to the South.

Working Monday through Saturday with additional personnel, workers formed and poured four concrete pads. Conduit for electrical wires and irrigation pipes was extended all the way to High Street. Two tree wells and a planter were installed. An irrigation line was extended to the front of Gentle Dental. A junction box for the electrical connections also was installed. All infrastructure on the block now has been completed. Brick ribbons were installed on the east side of Main Street at 96 Main St., where the sidewalk has been disturbed because of utility work.

A trench for extending fiber optics was dug at the intersection of Main and West Pearl streets. This allowed fiber optics to be linked to the control box panel at that corner.

In the coming week, we anticipate continuing work along west side of Main Street beginning Monday, May 12, 2014. Remaining concrete pads will be poured. Tip-downs will be formed and poured. The installation of brick ribbons will begin. The electrical and irrigation conduit will be extended across High Street. Also, asphalt along the curb will be cut from High Street south to West Pearl Street in preparation for new curbing.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager on site or myself at 589-3140. Have a good weekend.

Lisa Fauteux
Division of Public Works Director