

Main Street Sidewalk Update: May 16, 2014

Good Afternoon,

Work progressed on the Main Street Sidewalk Project the week beginning May 12, 2014. Work continued on the West Side of Main Street between Factory Street to the North and High Street to the South.

Workers formed and poured all pads from Factory Street to High Street. Brick ribbons on that block have been started and work will continue until completed. Granite bollards have been installed at tip-downs. Electrical and irrigation conduit was continued across High Street. Pavement was cut along the curb between High and West Pearl streets in preparation for future curb installation.

In the coming week, work will proceed from High Street to West Pearl Street. On Monday, trees will be removed and stumps will be pulled. Old curbing will be removed in preparation for the installation of new granite curbing. Installation of the electrical and irrigation conduit will begin on this block. Parking will not be available on this section next week.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager on site or myself at 589-3140. Have a good weekend.

Lisa Fauteux, Director
Division of Public Works