

Main Street Sidewalk Update: April 9, 2014

Good Afternoon,

With spring officially upon us, we are resuming work on the Main Street Sidewalk Project on April 10, 2014. The plan begins with Block 3 on the West side from Factory Street to High Street. On April 10, we will remove all trees on Block 3 Factory to High. We will begin some sidewalk prep work during the day on Monday, April 14. The stumps and demolition of the existing curb will take place Monday evening, April 14th.

The new curb will be installed on Tuesday, April 15 during the day. Please note that no parking will be available on the West side of Block 3 between Factory and High until mid- afternoon on Tuesday. The sidewalk replacement will begin at Yogurt in Love. We also plan to begin removal of the current sidewalk and begin the installation of conduit. There is a vault that will need special attention and we anticipate the possibility of it requiring repair. The free-standing clock and kiosk will be removed as well.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager on site or myself at 589-3140. Have a good weekend.

Lisa Fauteux
Division of Public Works Director