

Main Street Sidewalk Update: Aug. 1, 2014

Good Afternoon,

During the week of July 28, work progressed on the Main Street sidewalk project on Block 3 between High and West Pearl Streets and Block 4 from East Pearl Street to Santander Bank on the West side.

A tree well and streetlight were installed on Block 4, and the installation of electrical and irrigation conduit continued on the block. Five concrete pads and a tip-down were formed and poured. Work continued on the mid-block crosswalk on Block 2 at 100 Main Street. Brickwork progressed in front of Alec's Shoes. The foundation for the traffic box on West Pearl Street was poured.

Next week, old sidewalk will be removed on Block 4, and electrical and irrigation conduit will be extended to Santander Bank. Three tree wells and two streetlight foundations will be installed. Liberty Utilities will replace three gas lines on Block 4. After the gas lines are replaced, work will continue to form and pour concrete pads. Brickwork will continue on Blocks 3 and 4.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager, on site, or myself at 589-3140. Have a great weekend. Lisa