

## **Main Street Sidewalk Project – June 14, 2013**

Since Wednesday's update we have completed everything as planned with the exception of the granite planter in front of San Francisco Kitchen due to inclement weather.

Next week, the week of June 17, we will place the granite planter on Monday and Tuesday and continue the brickwork on Block 2. We will peel, form and pour the next three sidewalk pads that include the second pad in front of Wingate Pharmacy and the first two in front of San Francisco Kitchen. Green carpet will be placed on the sidewalk to indicate it is safe to walk on the sidewalk and will direct patrons to both businesses as appropriate.

As always, we will do our best to minimize interruption to business and traffic. Do not hesitate to contact Lisa Fauteux, Director of Public Works, or Andy Patrician, Operation Manager, on site or at 589-3140 with any concerns.