

Main Street Sidewalk Project Update: Friday, November 1, 2013

During the week of October 28th, brick work was finished on the eastside of Block 2. The planting bed on the corner of Temple Street, in front of Sen. Ayotte's office, was also completed. We replaced the catch basin and finished paving along the new curb. The existing street light was removed and new street light foundation and conduit were installed.

Next week, we plan to install the new street light. We also plan to install new granite bollards and begin forming and pouring the pads and tip down in front of Grace Fellowship Church.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. We will continue to do our best to limit obstruction of parking and impact to businesses. As always, we appreciate your patience and support.

If you have any questions, please don't hesitate to contact Lisa Fauteux, Director or Andy Patrician, Operations Manager on site or at 589-3140.

Have good weekend!