

Main Street Sidewalk Project Update: Friday, November 8, 2013

During the week of November 4th, we installed the new street light and moved the signal head in front of Grace Fellowship Church. We also formed and poured the final 4 pads in front of the church which will be covered with thermal blankets for the weekend in anticipation of forecast which is calling for falling temperatures.

Next week, we will start brick work in front of Grace Fellowship Church and install the granite bollards. As you know, the colder weather is approaching and the construction season is coming to a close. We plan to be wrapping up for this year shortly.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. We will continue to do our best to limit obstruction of parking and impact to businesses. As always, we appreciate your patience and support.

If you have any questions, please don't hesitate to contact Lisa Fauteux, Director or Andy Patrician, Operations Manager on site or at 589-3140. Have good weekend!