

Main Street Sidewalk Project Update – October 4, 2013

During the week of September 30, 2 concrete pads were poured on the East side of Main Street and 5 concrete pads on Temple Street. The catch basin on Temple Street was replaced, further brick work was done, and installation of granite bollards began.

Next week, the traffic box will be moved, the granite planter will be set and we hope to frame and pour two additional concrete pads. The planter near the mid-block crosswalk will be planted and the brick work will continue. We will finish the wiring for the street lights on the East side of Block 2. Parking spaces will be finish paved on the East side of Block 2 near the curb.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we will do our best to limit obstruction of parking and impacts to businesses. If you have any questions, don't hesitate to contact Director Lisa Fauteux or Andy Patrician, Operations Manager, on site or at 589-3140.