

## **Main Street Sidewalk Project Update – October 18, 2013**

During the week of October 15, all concrete was poured on the east side of Block 2 with the exception of a small pad on Temple Street. All planters are planted with the exception of the planter in front of Senator Ayotte's office. We trenched across Factory Street and ran conduit for the electrical on Block 3. The brick work continued. The poles for the street lights were installed and should be lit by the middle of next week.

Next week, we will light the street lights on the east side of block 2. We plan to pour the concrete pad on Temple Street. The meter pit for the irrigation will be installed. The planting bed will be planted. We will also be doing some button-up work. The last part of the Main Street project for this season will be the replacement of the section of sidewalk in front of Grace Fellowship Church.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. We will continue to do our best to limit obstruction of parking and impacts to businesses. If you have any questions, don't hesitate to contact Lisa Fauteux, Director or Andy Patrician, Operations Manager on site or at 589-3140.