

Main Street Sidewalk Project Update – October 25, 2013

During the week of October 21st, all the street lights on the Eastside of block 2 have been wired and lit. We started the planting bed in front of Senator Ayotte's office. We also trenched up Temple St. to install conduit for the communication lines for the traffic signals and repaved the area. We continued the brick work this week and pressure washed blocks 1 and 2.

Next week, we will continue the construction in front of Grace Fellowship Church which will include new curbing and installing a new street light foundation and forming and pouring pads and a tip down in front of the church. We will be completing the brick work on the east side of block 2 this week also.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. We will continue to do our best to limit obstruction of parking and impact to businesses. As always, we appreciate your patience and support. If you have any questions, don't hesitate to contact Lisa Fauteux, Director or Andy Patrician, Operations Manager on site or at 589-3140. Have a good weekend.