

## **Main Street Sidewalk Project Update – September 27, 2013**

During the week of September 23<sup>rd</sup>, we poured 2 concrete pads, we ran conduit, planted 2 planting beds, continued the brick ribbon work, installed 2 foundations for the electrical and traffic box, and the lights on the west side of Block 2 are lit! We removed a tree on Temple Street which had caused a catch basin to fail, and began the demo to pour new sidewalks and replace the failed structure.

Next week, we plan to pour 2 to 3 concrete pads on Main Street and 5 pads on Temple Street, replace the catch basin on Temple Street, and continue the brick work. The traffic box needs to be moved before any additional concrete pads can be poured on Main Street. The traffic box is anticipated to be moved the week of Oct. 7<sup>th</sup>.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. We will continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, please don't hesitate to contact Director Lisa Fauteux or Andy Patrician, Operations Manager on site or at 589-3140.