

Sidewalk update, Friday, August 16, 2013

During the week of August 12th, we continued work on the East side of Block 2. We installed an additional street light foundation and set a granite planter. We started forming pads and pouring concrete, 2 pads and the tip down were poured near Park Street on Friday and we will pour 2 pads on Saturday. The mast arm street lights are working at the top of Library Hill and at the Canal Street intersection and we are working on the Water Street intersection today. We also started the installation of the skate stops on the granite planters.

Next week, we will continue the conduit work up the Eastside of Block 2 and the removal of the old sidewalks. We will install the next street light foundation and continue to form and pour more pads by the end of the week, weather permitting. The underground utilities continue to be a challenge and there will be some hand work that could take some extra time. As always, we will do our best to limit the obstruction of parking and impact to your business.

Thank you for your patience and support. If you have any questions or concerns, please feel free to contact me or Andy Patrician on site or at 589-3140.