

## **Main Street Sidewalk Update: Nov. 7, 2014**

Good Afternoon,

During the week of Nov. 3, work progressed on the Main Street sidewalk project on Block 3, from High Street to West Pearl Street, Block 4, from West Pearl Street to Santander Bank, and Block 5, from Santander Bank to Persian Rug Galleries on the West side.

Remaining old sidewalk in front of Martha's Exchange was removed, and new concrete pads were formed and poured. Paving along the curb line on Blocks 3, 4, and 5 continued. Two banner poles were installed on Block 3. Brickwork and plantings continued.

Next week, brickwork will continue. Paving along the curb line will be completed. Electrical work for the streetlights will continue. Final paving of the crosswalk at 100 Main Street will begin.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager, on site, or at 589-3140. Enjoy the weekend.