

Main Street Sidewalk Update: Sept. 19, 2014

Good Afternoon,

During the week of Sept. 15, work progressed on the Main Street sidewalk project on Block 4, from East Pearl Street to Santander Bank, and Block 5, from Santander Bank to Persian Rug Galleries on the West side.

Two concrete pads were poured near the entrance to Santander Bank. Sidewalk in front of Persian Rug Gallery was removed, and electrical and irrigation conduit was extended to the light pole foundation. One tree well and a light pole foundation were installed in front of Persian Rug Gallery. Brickwork continued. Work on the mid-block crosswalk at 100 Main Street continued.

Next week, on Monday during day hours we will prepare the mid-block crosswalk for the installation of brick on Monday evening. There will be lane closures from 7 a.m. to 3 p.m. and from 7 p.m. until 7 a.m. Tuesday morning. Also during the week, one tree well will be installed in front of Persian Rug Gallery, and electrical and irrigation conduit will be extended to City Hall Plaza. Work will begin to form and pour concrete pads in front of Persian Rug Gallery. Brickwork will continue.

Our schedule is tentative and subject to change due to weather or unforeseen circumstances. As always, we continue to do our best to limit obstruction of parking and impacts to businesses. We appreciate your patience and support. If you have any questions, don't hesitate to contact Andy Patrician, Operations Manager, on site, or at 589-3140. Have a great weekend.